CLIMA HEATING SERVICES

Clima Heating Services Ltd

Non Domestic Gas Safety Record

Cert. No. 64

Safety Inspection and reporting carried out in accordance with the Gas Safety (Installation and Use) Regulations and the Gas Industry Unsafe Situations Procedure No detailed internal inspection of flues (integrity, construction and lining) has been carried out.

Company / Installer

Engineer	[redacted]
Company	Clima Heating Services Ltd
Address	14
	Flockton Crescent
	Sheffield
	South Yorkshire
Post Code	S13 9QR
Tel No.	[redacted]
Gas Safe Reg	[redacted]
ID Card No.	[redacted]

Job Address

Name	Engie
Address	14
	Endcliffe Avenue
	Sheffield
	South Yorkshire
Post Code	S10 3ED
Tel. No	01142 224948

Customer / LandLord

Name	
Company	Engie
Address	14
	Endcliffe Avenue
	Sheffield
	South Yorkshire
Post Code	S10 3ED
Tel. No	01142 224948

Appliance Details / Inspection Details

	Location	Appliance Type	Make	Model	Flue Type	Landlord's Appliance	Appliance Inspected	Operating Pressure (mbar)	Heat Input (kW/h)	High Combustion Reading			Low Combustion Reading			Safety device(s) correct operation	Ventilation Provision satisfactory	Visual condition of flue and termination satisfactory	Flue Performance test	Appliance Serviced	Appliance safe to use
										Ratio	CO ppm	CO2 %	Ratio	CO ppm	CO2 %						
1	Rivelin EF	Boiler	Broag Remeha	Quinta Pro 115	FF	Yes	Yes	18.0	114.0	0.0008	72	9.1	0.0002	22	9.3	Yes	Yes	Yes	Pass	Yes	Yes
2	Rivelin EF	Boiler	Broag Remeha	Quinta Pro 115	FF	Yes	Visual	NA	NA	NA	NA	NA	NA	NA	NA	NA	Yes	Yes		No	Yes
3																					
4																					
5																					
6																					

Defects / Identified

		Labels and Warning Notice Issued
1		
2		
3		
4		
5		
6		

Emergency Control Accessible Yes

Gas Tightness Satisfactory No

Gas Installation Pipework Visual Inspection Satisfactory Yes

Number of Appliances Tested 1

Equipotential Bonding Yes

NEXT INSPECTION DUE ON OR BEFORE 08-Mar-2020

Comments

Carried out safety checks in accordance with GSIUR 26.9 on Appliance 1 following heat exchanger replacement. Carried out gas appliance connector test and sprayed all disturbed joints with LDF. All okay.

Signatures

Issued by: Signed [redacted]

Print Name

Received by: Signed

Print Name [redacted]

Date 08-Mar-2019